

Unit	Subunit	3/4" Ply 4'x8'	1/8" lauan 4'x8'	1"x6" @12'	2"x4" @ 10'	1"x12" @ 16'	1"x1" Tube Steel @24'	1"x2" Tube Steel @24'	Muslin	Notes
SR Platform A	Platforms	5			60					40 - legs, 20- frame
	Railing							7		
SR Platform B	Platforms	2		5	14					
	Railing							4		
SR Escape Stairs	Stairs	2			12	2				
	Railing									
SL Escape Stairs	Stairs	2			8	2				
	Railing									
SL Platform A	Platforms (4) Stock 4x8, and One Custom (3x8 not with inset on one side)	1		3	40					40-legs,
	Railing							7		
SL Platform B	Platforms (4x6'7- 1/2" - (3))	3			12					12-frame
	Two Custom Platforms	2			8					8-frame
	Stairs (x2)	1								
	DS Facing		2							
SL Hallway Units	Platform	1			4					4-frame
	Stairs	1								
	HWall one		1	2						
	Hwall two		2	2						
	Hwall three		Stock	1						
	Hwall four		Stock	1						
US Stairs		1								
SR End Wall			2	3						
SL End Wall			2	3						
USL Wall	USL Wall One		1	2						
	USL Wall Two		3	3						
	USL Wall Three		1							
Wall A	Wall		2	3						
	Wall A Wagon	1	1		3					3-Frame
Sliding Door	Sliding Door		2							
	Hardware									Stock
Frame C	Frame SL		2				5		6 yards x10'	
	Curtain									
	Frame SR		5				5			
	Curtain								6 yards x10'	
Frame B	Frame		3	4						
	Curtain									
Frame E	Frame		2	4					3 yards x 10'	
	Curtain									
US Screen			4				6		4 yards x10'	
Podium Unit	Platform	1			3					3- frame
	Frame		1				2			
	Podium									Props
Broken Box Wagon	Platform	1			3					3- Frame
Extra #		3		7	12		3	2		
Total Number Per Material		27	36	43	179	4	21	20	wide, medium- weight	
Cost of One Unit per Material (\$)		\$40.98	\$21.38	\$24.47	\$7.19	\$43.46	\$29.40	\$43.06		
Total Cost of One Material (\$)		1106.46	769.68	1052.21	1373.29	173.84	617.4	861.2	405.43	
Cost Before Hardware (\$)		6359.51								
Cost of Hardware (\$ (5% of total)		317.9755								
Total Cost (\$)		6677.4855								
Money Remaining		-677.4855								

Unit	Subunit	Drawn	Plate No.	Assigned	Done	Paints	Installed
SR Platform A	Platforms	Yes	11,12,13,14	✓	✓	3,4	
	Legged	x	x	✓	✓		
	Railing	Yes	15	✓	✓		
SR Platform B	Platforms	Yes	9	✓	✓		
	Legged			✓	✓		
	Railing	Yes	10	✓	✓		
SR Escape Stairs	Stairs	Stock	x	✓	✓		
	Legged	x	x	✓	✓		
	Railing	x	x	✓	✓		
SL Escape Stairs	Stairs	Stock	x	✓	✓		
	Legged	x	x	✓	✓		
	Railing	x	x	✓	✓		
SL Platform A	Platforms (4) Stock 4x8, and One Custom (3x8)	Yes	2, 3, 4	✓	✓		
	Horizontal Facing	x	x	✓	✓		
	Legged	x	x	✓	✓		
	Railing	Yes	5	✓	✓		
SL Platform B	(3)	Yes	7	✓	✓		
	Two Custom Platforms	Yes	6	✓	✓		
	Legged			✓	✓		
	Stairs (x2)	Yes	8	✓	✓		
	DS Facing	Yes - with note on model	x		✓	✓	
SL Hallway Units	Platform	Yes	16	✓	✓		
	Hallway Step	Yes	17	✓	✓		
	Hwall one	Yes	18	✓	✓		
	Hwall two	Yes	18	✓	✓		
	Hwall three	Yes	19		x	x	
	Hwall four	Yes	19	✓	✓		
US Stairs/Step		Yes	17	✓	✓		
SR End Wall		Yes	22	✓	✓		
SL End Wall		Yes	30	✓	✓		
USL Walls (Connected to SL Platform B)	USL Wall One	Yes	20	✓	✓		
	USL Wall Two	Yes	21	✓	✓		
	USL Wall Three	Yes	30	✓	✓		
Wall A	Wall A	Yes	23, 24	✓	✓		
	Wall A2	x	x	✓	✓		
Sliding Door	Sliding Door	Yes	29	✓	✓		
	Hardware	x	x	✓	✓		
Frame C	Frame SL	Yes	33	✓	✓		
	Unistrut		x	✓	✓		
	Rigged	x	x	✓	✓		
	Curtain	x	x	✓	✓		
	Frame SR	Yes	32	✓	✓		
	Unistrut		x	✓	✓		
	Rigged	x	x	✓	✓		
Curtain	x	x	✓	✓			
Frame B	Frame	Yes	25,26	✓	✓		
	Jacks	x	x	✓	✓		
	Curtain	x	x	✓	✓		
Frame E	Frame	Yes	27, 28	✓	✓		
	Curtain	x	x	✓	✓		
US Screen	Frame	Yes	1	✓	✓		
	Fabric	x	x	✓	✓		
	Rigged	x	x	✓	✓		
Furniture Wagon	Platform	x	x	✓	✓		
	Air Casters	x	x	✓	✓		

Day	Units	Who
Tuesday 1/18/22	Soft Goods	
	US Screen	
	SL Platform B	
	SL Platform B Stairs (x2)	
Wednesday 1/19/22	SL Platform A	
	SL Escape Stairs	
	SR Platform A	
	Hallway Platform & Step	
	USL Wall One	
	USL Wall Two	
Thursday Morning 1/20/22	Sliding Door Track	Zach
	Sliding Door	Zach
Thursday Shop 1/20/22	SR Platform B	
	SR End Wall	
	SR Escape Stairs	
	Wall A	
	Wall A2	
	SL Platform A Railings	
	SR Platform B Railings	
Friday Morning 1/21/22	SR Platform A Railings	
	Weld Railings	Zach
Friday Shop 1/21/22	SL End Wall	
	Frame B	
	Frame E	
	Hallway Wall One	
	Hallway Wall Two	
	Hallway Wall Four	
	US Step	
	SL Platform B Facing	
	SL Platform A Facing	
*Whenever they are complete:	Frame C SL (rigged)	
	Frame C SR (rigged)	
	All Curtains and Fabric	

Units In Order, Begin at Top	Multitasking Opportunities	Notes:
Railings		Cut away Frames B and C FIRST - Move furniture platform into shop and save, detach couch, use as storage for stock platforms
SL Upper Platform Facing		
Sliding Door Walls		
Upper Step and Facing		
Curtain Track DSL	Light Leak Duve	
DSL Walls		
Hallways Walls	Hallway Platform	
Sliding Door Duve		
SR Escape Stairs	Gussets	
Sliding Door and Track		
SR Escape Platform		
SL Lower Platforms	Lower SL Facing Etc...	
SL Escape Stairs		
Remaining SL Wall		
SL Upper Platform		
SR Upper Platform		
Unbolt Lower Frame C Pieces	Cut Header Connector	
Remove Curtains		Save Curtains
Remove Frame C Headers		Save Unistrut
Upstage Screen		
Split into two groups		
Actors (actors in show required to serve on one strike) with Stone for Soft Goods restore		
Technicians in shop	Cut walls in half, then send to dumpster	
	Save 4'x8' platforms	
	Cut legs, save long ones	
	Recycle Metal	